

**PRECINCT 1 - COMMISSIONER LISA BIRKMAN**

2000/2006 ROAD BOND COMPLETED PROJECTS	ENGINEER / CONTRACTOR				CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
Pond Springs Road/Turtle Rock Road Signal	WHM & Huggins / Austin Bridge & Road				01/03/02	04/30/02	07/26/02	Project complete.	
McNeil Road Phase I (SH 45 to north of CR 172)	Gray-Jansing & Associates / RGM				02/09/04	01/29/05	02/18/05	Project complete.	
Avery Ranch Blvd. (183A to Parmer Lane)	By Developer				11/01/06	-	05/10/07	Project complete.	
McNeil Road Phase II (SH 45 to Howard Lane)	Gray-Jansing & Associates / Ranger				01/23/06	02/02/07	07/25/07	Project complete.	
Lakeline Blvd. (Lyndhurst to Parmer Lane)	Carter & Burgess / J.C. Evans				10/25/06	07/20/07	08/25/07	Project complete. Contract close-out package is ready for transmittal to the County.	
RM 620 Interim Improvements Phase I (Turn Lanes at Wyoming Springs, Oaklands & Deep Wood; Pedestrian Improvements)	Half Associates / Aaron Concrete				06/02/08	01/26/09	01/27/09	Project complete. The Contract close-out package will be prepared for transmittal to the County.	
SE Inner Loop @ FM 1460 (Intersection Improvements)	LAN, Inc. / JOB Site Construction				06/01/09	11/06/09	Pending	JOB Site Construction has gone out of business and defaulted on the remaining punch list work items. HNTB is coordinating with Williamson County, who is corresponding with the bonding company.	
CR 111 / Westinghouse Rd. (From Hewlett Loop to FM 1460)	Huggins Seiler & Associates / J.C. Evans				06/16/08	06/16/10	Pending	JC Evans has completed most of the punchlist items added by the City of Georgetown. A meeting with the City of Georgetown was held on 4/19/11 with a follow-up field visit on 4/27/11 to finalize removal of the punchlist. The City of Georgetown is going to issue a revised punchlist to HNTB and Williamson County. Once HNTB and Williamson County receive the revised punchlist a meeting will be held with JC Evans.	
Pond Springs Road (McNeil Rd to US 183)	URS / RGM Constructors				06/24/09	09/23/10	02/18/11	RGM has completed the punchlist items. The Certificate of Completion was issued effective 2/18/2011. Final closeout documents and pay estimate for retainage release are being prepared by RGM.	
Wyoming Springs Drive (RM 620 to Brightwater Blvd)	Klotz Associates, Inc. / RGM Constructors / City of Round Rock				11/2009	11/2010	Winter 2010	Project complete. A ribbon cutting was held on 12/9/10.	
ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
O'Connor Extension (RM 620 to just north of SH 45) (Includes O'Connor and Great Oaks Intersection Improvements at RM 620)	Klotz Associates, Inc.	Dan Williams	HDR	01/21/11	04/04/11	04/06/11	04/18/12	Dan Williams (DWCO) began excavating and shaping embankment at Lake Creek Bridge Abutment 10. The contractor hauled and compacted embankment material at Abutment 1. The survey crew completed the layout of the abutments and interior bents at the proposed Lake Creek Bridge. DWCO also installed silt fence at the south end of project and installed rock filter dams at Culvert 2. The contractor began prepping subgrade between Culvert 2 and 3. Subcontractor Hardy Hole drilled and placed concrete at Abutment 10 (drilled shafts 1-8), Bent 7 (drilled shaft 1) and Abutment 1 (drilled shaft 10).	
CR 174 (Hairy Man Rd) at Brushy Creek Bridge Rail Replacement	HNTB	Patin	Williamson County	03/29/11	05/09/11	05/09/11	06/18/11	The Notice to Proceed was issued on 5/09/11. Patin placed 520 LF of TY I low profile CTB and has 160 LF left to place. The contractor started demolition of the guardrail on the south side of the bridge.	
2000 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
O'Connor Overpass (at SH 45)	Atkins	Feb 2009	Feb 2011		TxDOT Letting Anticipated Aug 2011			TxDOT managing Environmental Clearance Anticipated: Spring 2011	Advanced Funding Agreement with TxDOT is on the 5/17/11 Court agenda for approval. Received TxDOT Traffic Division comments on 5/2/11 and Hydraulic comments on 5/9/11. Atkins is revising plans and preparing comment responses. Diamond Survey is preparing field notes for control of access changes. Blanton submitted a revised SCE to TxDOT ENV for review in late January. A Participation Agreement for mitigation for both O'Connor Projects through the WCCF RHCP was approved on 4/28/09 with a mitigation fee in the amount of \$80,430. The estimated construction cost is \$35M, and Wilco's contribution is \$7.5M.
2006 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
RM 620 Safety Improvements (Cornerwood to Wyoming Springs) CSJ: 0683-01-079	Half Associates	Feb 2009	Feb 2011	July 2011	August 2011 (Pending ROW)	Aug 2011	May 2012	Categorical Exclusion Approved: 11/18/10 (conditional - needs archeology)  Open House Date: 05/06/10	100% plans were submitted to TxDOT on 5/2/11. WPAP approval from TCEQ was received on 4/28/11. Received archeological clearance from THC on 4/14/11. Final Archeological Report was submitted to TxDOT on 5/2/11 for ENV review. The SCE Re-evaluation (to include archeology & easements) was submitted to TxDOT Austin District on 4/7/11, and to ENV on 4/11/11. TxDOT received TPWD comments on the CE on 3/30/11 - no revisions will be made. The final schematic was resubmitted to TxDOT on 3/29/11. A ROW update meeting was held 5/5/11. Appraisals are complete and offers have been made for all parcels. One parcel has been acquired.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 1 - COMMISSIONER LISA BIRKMAN**

2006 ROAD BOND PROJECTS IN DESIGN (CONT'D)	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
RM 620 at Railroad/Chisholm Trail	Halff	Feb 2009	TBD	Pending City of Round Rock participation				TBD	Williamson County staff has met with City of Round Rock staff. City of Round Rock will be managing the planning effort for this project. Halff prepared and revised a conceptual layout from IH 35 to Deepwood based on City of Round Rock input. County staff, TxDOT, City of Round Rock, Halff, and HNTB met on 6/12/09 to discuss the interim improvements. A follow-up meeting was held on 6/29/09.
RM 620/SH 45/Pearson Ranch Intersection Study	Brown & Gay	TBD	TBD	TBD				TBD	Brown & Gay has begun data gathering for additional traffic modeling. A kick-off meeting with Brown & Gay and the UT Network Modeling Center was held on 3/8/11.

**PRECINCT 2 - COMMISSIONER CYNTHIA LONG**

2000/2006 ROAD BOND COMPLETED PROJECTS	ENGINEER / CONTRACTOR				CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Cedar Hollow at SH 29	Haynie Consulting, Inc. /				-	-	-	Project complete.
CR 175 (FM 1431 to Regional Park)	Baker-Aicklen / Garey Construction				06/07/02	06/16/03	10/09/03	Project complete.
River Bend Oaks Subdivision	Haynie Consulting, Inc. / Ellis-McGinnis				05/30/02	-	02/28/03	Project complete.
SH 29 at FM 1869 (Traffic Signal)	WHM /				05/01/02	-	08/20/02	Project complete.
CR 200 (CR 201 to Lackey Creek)	KC Engineering / Joe Bland				03/17/03	09/22/03	09/22/03	Project complete.
CR 214 (SH 29 to Rolling Hills Rd.)	Carter & Burgess / Capital Excavation				02/23/04	02/21/05	05/11/05	Project complete.
Ronald W. Reagan Blvd. South Phase I (FM 1431 to FM 2243)	TC&B / Capital Excavation				10/14/02	01/01/05	6/8/2005	Project complete.
CR 258 (US 183 to Sunset Ridge)	Haynie Consulting, Inc. / Austin Bridge & Road				01/09/06	09/23/06	11/02/06	Project complete.
San Gabriel Parkway Phase I (Halsey Dr. to CR 273)	Malone Wheeler / J.C. Evans				05/08/06	02/15/07	03/08/10	Project complete. The Contract close-out package will be prepared for transmittal to the County.
Ronald W. Reagan Blvd. North Phase I (SH 29 to FM 3405)	PBS&J / Chasco				04/22/05	03/08/07	06/14/07	Project complete.
Ronald W. Reagan Blvd. South Phase II (FM 2243 to SH 29)	TC&B / Ranger				01/23/06	02/13/08	09/17/08	The Contractor is continuing to work to complete all items added under Change Order No. 24. Project Close-out will resume once the work is complete. The Record Drawings have been received from the Contractor, reviewed, and found to be complete and accurate.
US 183 Widening at CR 274 (Turn Lane Improvements)	Malone Wheeler / Austin Bridge & Road				07/09/07	02/18/08	04/28/08	Project complete. The Contract close-out package will be prepared for transmittal to the County.
Kauffman Loop (S. of SH 29, East and West of Reagan)	TC&B and Randall Jones / Williamson County				Jan 2008	Sep 2008	June 2009	Project complete by County forces.
CR 175 Phase 2A Extension (Regional Park to Creekside Meadows)	Haynie Consulting, Inc. / RGM Constructors				04/20/09	01/28/10	Pending	The Ribbon Cutting Ceremony was held on 2/12/2010. All punch list items are complete except grass growth. RGM has completed reworking the ditches and the additional erosion controls installations to correct damages caused by the September storm event.
Signal at US 183 and FM 3405	Brown & Gay / Republic ITS				11/19/09	03/09/10	04/08/10	RTI is revising pricing for a change order for an additional sign on the mast arm and additional project sign. The contractor will then be ready to submit the final release of retainage request for payment. TxDOT has accepted the signal.
Left Turn Lanes on US 183 at FM 3405	Brown & Gay / Aaron Concrete				03/11/10	05/25/10	12/17/10	The Ribbon Cutting Ceremony was held on 6/2/2010. All punchlist items are complete. TxDOT has sent written acceptance of the vegetation. Remaining change orders for asphalt production & placement bonus and balancing CO. Beginning close-out process.
CR 214 Ph 2A (Rolling Hills Rd to San Gabriel Ranch Rd.)	Rogers Design Services / FTWoods				06/25/10	01/07/11	Pending	Substantial Completion was issued as of 1/7/2011. The Ribbon Cutting Ceremony was held Friday, 1/28/011 at 1:00 PM. Awaiting vegetation establishment. FT Woods reseeded some areas of the project for the permanent vegetation establishment.
ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS
						START	FINISH	
RM 1431 (183A to Cottonwood Creek Trail)	CP&Y	Hunter	TxDOT	Jan 2009	Feb 2010	Feb 2010	July 2011	At the Cottonwood Trail and C-Bar Ranch Trail intersections, subcontractor G Carter removed the old signals and activated the new signals, while subcontractor Aaron Concrete poured sidewalk, ADA ramps and curb in the medians. Hunter is installing the last of the laterals and curb inlets along the median curb line. Subcontractor BPI placed sod and soil retention blankets along the westbound lanes. Hunter switched traffic to move the westbound lanes to the far north side of the roadway.
Hero Way (US 183 to CR 269) (formerly Reveille Blvd)	Pape Dawson	DNT Construction	GEC	11/09/10	02/01/11 Limited NTP	02/07/11	Spring 2012	DNT completed the installation of the 3' x 5' boxes on Line A from Pond A to the stub out for CR 273. The contractor is excavating and installing 36" RCP on line A from CR 273 towards the west. AT&T's relocation design is complete and relocation should begin in three weeks. TWC relocations will begin once AT&T is complete.
San Gabriel Parkway, Phase 2 (183A to CR 270)	Malone/Wheeler	Ranger Excavating	Wilco	02/01/11	04/15/11	04/18/11	04/29/12	Ranger is continuing to excavate to subgrade from 183A to west of Culvert B. The contractor is placing the excavated material in the fill areas on both sides of Culverts A and B. Subcontractor Austin Wood Recycling completed hauling of mulch off the project. Subcontractor Chasco excavated and set the boxes at all three culverts; A, B, and C. Chasco installed the 18" steel encasement east of 183A. Subcontractor Empire Fence began the installation of the wire fence along the north ROW.
Brushy Creek Road (Parmer Ln. to Arrowhead Trail)	LAN	Chasco	City of Cedar Park	03/09/11	05/06/11	May 2011	May 2012	The Notice to Proceed was issued on 5/6/11. A Groundbreaking Ceremony was held Thursday, 5/12/11 at 4:30 PM. Chasco has begun clearing ROW and installing silt fence.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 2 - COMMISSIONER CYNTHIA LONG**

2000 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 179 (Ronald Reagan Blvd. to CR 175)	Karen Friese & Associates	06/01/04	08/29/05	TBD		TBD		Due Diligence Investigations Completion Date: TBD	The 100% design package was completed under 2000 Road Bond Program. Completion of Due Diligence documents is dependent upon right of entry. All ROW acquisitions have been completed. AT&T has completed utility relocations.
2006 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
SH 29 Safety Improvements PS&E - Intersections (CR 260/266 Intersection Improvements, Park Place Dr RTL, Jack Nicklaus Blvd RTL)	Chiang Patel & Yerby, Inc.	Sep 2009	Jan 2011	June 2011	Jul 2011	Aug 2011	Jan 2011	Environmental Documents Complete Summer 2010	Received WPAP approval from TCEQ on 4/20/11. The ILA with CTSUD has been placed on the 5/17/11 agenda for approval. Any necessary CTSUD adjustments will be included in the PS&E. CP&Y is revising the CR 260/266 plans to address property owner concerns. The maintenance agreement from Cimarron Hills was approved by the Court on 1/25/11. CP&Y submitted driveway permits to TxDOT on 09/16/10, and comments were received on 11/11/10. Received driveway permit for CR 260/266 on 11/15/10. A ROW update meeting was held 3/7/11. All ROW parcels have been acquired.
SH 29 Safety Improvements PS&E - Liberty Hill TWLTL (4000' west of Cemetery to CR 200) CSJ: 0151-03-036	Chiang Patel & Yerby, Inc.	Sep 2009	Jan 2011	June 2011	Jul 2011	Aug 2011	Jan 2011	State CE Approval Anticipated Spring 2011	Received CZP approval from TCEQ on 4/27/11. CP&Y is preparing final plans for submittal to TxDOT. The environmental document was sent to TPWD for review on 4/14/11. AT&T and Verizon lines are in conflict with the proposed ditch, and AT&T is working on their relocation design. Received executed AFA from TxDOT on 9/15/10. CP&Y resubmitted the revised CE to TxDOT on 10/5/10. CP&Y submitted the revised archeological documentation to TxDOT on 7/12/10 in response to comments received on 6/29/10.
Lakeline Blvd. (Crystal Falls Pkwy to Old 2243)	Baker-Aicklen	TBD	TBD	TBD		TBD		Due Diligence Investigations To Be Completed: TBD	A ROW update meeting with the City of Leander was held 3/24/10. Baker-Aicklen has completed survey field work and is processing survey data. Survey ROEs have been obtained from all property owners. A kick-off meeting was held 1/12/11. The City of Leander has acquired all but one ROW parcel (Gilpin). The appraisal is complete, and condemnation proceedings have begun. Once ROW acquisition is complete, work on design and environmental will begin.
2006 ROAD BOND PROJECTS Managed by the City of Cedar Park	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Cottonwood Creek Trail (CR 185)	Klotz	Dec 2008	Fall 2009	Summer 2011		TBD	TBD	TBD	Plans are complete. The City is acquiring the final parcel of ROW. Project is currently on hold until construction of RM 1431 project is complete. Utility relocations have been ongoing.



**WILLIAMSON COUNTY ROAD BOND PROGRAM**  
**May 13, 2011**



**PRECINCT 3 - COMMISSIONER VALERIE COVEY**

2000/2006 ROAD BOND COMPLETED PROJECTS	ENGINEER / CONTRACTOR				CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
Georgetown Inner Loop - Project 2 (Middle Fork to SH 29) D.B. Wood	PBS&J / Austin Bridge & Road				01/23/02	-	08/04/03	Project complete.	
Georgetown Inner Loop - (CO to Project 2) (Middle Fork to SH 29) D.B. Wood	Steger Bizzell / Austin Bridge & Road				-	-	08/04/03	Project complete.	
Georgetown Inner Loop - Project 4 (FM 2243 to IH-35)	HDR / N/A				-	-	-	Project complete.	
CR 152 Bridge	Steger & Bizzell / Chasco				03/08/04	09/13/04	09/18/04	Project complete.	
Georgetown Inner Loop - Project 1 (FM 2338 to D.B. Woods) Cedar Breaks	PBS&J / Austin Bridge & Road				05/28/02	06/24/04	06/24/04	Project complete.	
Georgetown Inner Loop East (SH 29 to FM 971)	Steger Bizzell / Chasco				04/14/03	06/13/04	01/04/05	Project complete.	
Georgetown Inner Loop East Extension (CR 151 to I-35 BUS)	Steger Bizzell / Joe Bland				06/27/05	10/20/05	12/21/05	Project complete.	
Ronald W. Reagan Blvd. North Phase II (FM 3405 to FM 2338)	PBS&J / JC Evans				03/12/07	05/23/08	05/04/09	Under Warranty. Project complete. Final Project Close-out package to the County is being prepared.	
12" Water Main Relocation for SH 29 Widening	Steger Bizzell / Herschap				03/05/08	06/11/08	10/01/08	Project complete. Final Project Close-out package to the County is being prepared.	
SH 29/CR 104, Phase 1 (At New High School and CR 104 Intersection)	Steger Bizzell / Cash Construction				03/01/08	07/28/08	09/23/09	Under Warranty. Project complete. Final Project Close-out package to the County is being prepared.	
ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Williams Drive (RM 2338) (D.B Wood to FM 3405)	KBR	JC Evans	Atkins	01/20/09	03/02/09	03/16/09	02/28/11	A request for Substantial Completion and draft punchlist was submitted on 4/28/11. The contractor is working on punchlist items and grass establishment. JC Evans is watering and cleaning up throughout the project. A ribbon cutting ceremony was held on 12/16/10 at 2:00 PM.	
CR 104, Phase 2 (From SH 130 to South of New School property) CSJ: 0914-05-141	Steger Bizzell	Chasco	Huitt-Zollars	06/01/10	09/02/10	09/17/10	09/16/11	A ribbon cutting ceremony will be scheduled for next week, and the road will reopen to traffic. Subcontractor Matoka completed the MBGF installation at Mankins Branch on the northbound lanes. Chasco completed the concrete rip rap flume along the northwest side of Mankins Branch. Subcontractor Highway Tech is removing the existing striping on Phase 1 of the project and preparing for the realignment of the travel lanes. Chasco is installing the handrail on the Mankins Branch bridge. The contractor is also placing topsoil along the north side of Mankins Tributary and is watering for grass growth. Anticipate receiving a request for Substantial Completion in May, approximately four months ahead of schedule.	
Ronald W. Reagan Blvd. North Phase III (FM 2338 - SH 195)	Stanley (Design) Cobb Fendley (Construction)	JC Evans	Huitt-Zollars	01/11/11	03/30/11 Limited NTP	04/04/11	Fall 2012	JC Evans continues to repair the soil erosion in the ditchlines south of the San Gabriel Bridge to SH 29. The contractor is also installing rock gabions and rock dams along the north side of the bridge. JC Evans is installing erosion control logs from CR 245 to RM 2338. The contractor started clearing ROW 1,000 ft south of the proposed Yearwood Bridge to Berry Creek. Subcontractor Shreader began mulching trees that were cleared for the construction of the roadway. Current field conditions may require a change to the roadway and bridge design on the north end of the project.	
SH 195 Segment 1 (Bell County Line to 3 mi south of SH 138) ROW Acquisition and Utility Coordination	ARCADIS	James Construction	TxDOT	01/27/11	Mar 2011	Mar 2011	Mar 2014	James Construction continues to clear ROW throughout the project limits. The contractor started drilling the drilled shafts east of Florence and is forming and pouring walls for box culverts.	
2006 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Ronald W. Reagan Blvd. North Phase IV (SH 195 to CR 237)	AECOM (TCB)	Nov 2008	Feb 2011	Aug 2011 (pending ROW & utility)	Sept 2011	Oct 2011	Feb 2013	Due Diligence Investigations Completion Date: May 2010	A ROW update meeting was held on 5/5/11. ROW acquisition is underway, with 14 of 18 parcels acquired. The ILA with CTSUD has been placed on the 5/17/11 agenda for approval. Any necessary CTSUD relocations will be included in the PS&E. A Participation Agreement for mitigation through the WCCF RHCP was approved on 2/22/11 with a mitigation fee in the amount of \$154,796 (reduced to \$112,500 with the perpetual management of Coffin Cave). Revised 100% plans are currently under review. PEC, Verizon, and Oncor are designing utility relocations. CTSUD design will begin after ILA is executed. ROW staking for utility relocations is almost complete.
Southwest Bypass (RM 2243 to IH 35)	HDR	TBD	TBD		TBD			TBD	The City of Georgetown has HDR under contract to begin the planning process. An ILA between the City and County was approved by Georgetown's City Council on 1/25/11, and by the Court on 2/15/11.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 3 - COMMISSIONER VALERIE COVEY**

TxDOT PROJECTS	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
SH 195 Segment 2 (3 to 4.60 mi south of SH 138) ROW Acquisition and Utility Coordination	ARCADIS	TxDOT managing Design of SH 195 - PS&E is 95% complete Anticipated Letting is Spring 2012				TBD	TBD	TxDOT managing Environmental Clearance	Request to fund this segment under the Prop 14 Bond program was approved by the Transportation A ROW update meeting was held on 4/12/11. Appraisals are now underway for Segment 2. The ILA with Chisholm Trail SUD has been executed. Utility Agreement forms and plans were distributed to CenturyLink (formerly Embarq), Oncor Electric, PEC, CTSUD, and LCRA. CTSUD ILA has been executed. Oncor has submitted Utility Agreement for review.
SH 195 Segment 3 & Segment 4 (3: 4.60 mi south of SH 138 to south of Ronald Reagan) (4: South of Ronald Reagan to IH 35) ROW Acquisition and Utility Coordination	ARCADIS	TxDOT managing Design of SH 195 - PS&E is 95% complete Anticipated Letting is Spring 2012				TBD	TBD	TxDOT managing Environmental Clearance	TxDOT is currently revising the EA Re-eval to reflect design & ROW changes. A ROW update meeting was held on 4/12/11. Offers are underway for Segment 3, and 7 of 25 parcels have been acquired or have PUA. Offers are underway for Segment 4 and 17 of 32 parcels have been acquired or have PUA. The ILA with Chisholm Trail SUD has been executed. Utility Agreement forms and plans were distributed to Verizon, CenturyLink (formerly Embarq), Oncor Electric, City of Georgetown Water, Georgetown Electric, PEC, CTSUD, LCRA and the Brazos Valley River Authority. Utility Agreements with LCRA and Oncor are complete. CTSUD ILA has been executed. CTSUD and PEC have submitted plans for review.

**PRECINCT 4 - COMMISSIONER RON MORRISON**

2000 ROAD BOND COMPLETED PROJECTS	ENGINEER / CONTRACTOR				CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Bridge Replacements Package I (CR 406, CR 390 & CR 427)	HDR / Ellis-McGinnis				06/25/02	11/22/02	12/05/02	Project complete.
CR 412 (FM 619 to CR 421)	Inland Civil / RGM				10/31/02	-	08/27/03	Project complete.
CR 368/369 (CR 101 to CR 366)	Haynie Consulting, Inc. / Camp Excavation and Contracting, Inc.				06/03/02	-	Apr 2003	Project complete.
CR 300/CR 301 (FM 972 to FM 971)	Pate Engineers / Capital Excavation				08/04/03	01/10/04	10/05/04	Project complete.
Bridge Replacements Package IIA (CR 424)	HDR / FT Woods				11/03/03	-	01/06/04	Project complete.
Chandler Road (West of FM 1460 to CR110)	Denmon Engineering / J.C. Evans				08/04/03	03/16/05	03/14/06	Project complete.
CR 137 (County Line to FM 1660)	Pate Engineers / J.C. Evans				01/24/05	10/20/05	04/12/06	Project complete.
CR 112 - Phase I (Chandler Rd to FM 1460)	Baker-Aicklen / J.C. Evans				03/05/05	08/31/05	09/07/06	Project complete.
Limmer Loop Phase 1A (CR 136, CR 164 & CR 119)	Pate Engineers / Chasco				11/15/04	07/07/06	02/08/07	Project complete.
US 79 Section 3A: CR 402 to Mustang Creek	Carter & Burgess / Joe Bland				Jan 2005	-	Nov 2006	TxDOT project complete.
Chandler Road - Phase II (CR110 to FM 1660)	Reynolds Smith & Hills / Rodman				09/18/06	12/10/07	05/23/08	Under Warranty. Project complete. Contract close-out package was sent to the County on 3/30/10.
Limmer Loop Phase 1B (Haybarn Lane to CR 119)	Pate Engineers / Cash				03/12/07	03/05/08	04/07/08	Project complete. Final Project Close-out package to the County is under review.
US 79 Section 1: McNutt Creek to FM 685	Jacobs Carter Burgess					-	Summer 2008	TxDOT Project complete.
Limmer Loop Phase 1C (CR 110 to SH 130)	Pate Engineers / JC Evans				04/30/08	10/02/08	05/11/09	Project complete. Final Project Close-out package to the County is being prepared.
Gattis School Rd (Red Bud Ln. to east of Winterfield Dr.) *Managed by Travis County	Half Associates / Cash				02/09/09	June 2010	Fall 2010	Project is complete.
Chandler Road - Phase 3B (CR 368/369 to SH 95)	Jacobs Carter Burgess / Chasco				10/01/09	10/14/10	Pending	Project is substantially complete. Chasco continues to water to establish vegetation. Change Orders pending for the quantity adjustments for shortening the project length due to ROW acquisitions and for asphalt production and placement bonus.
2006 ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS
						START	FINISH	
Second Street Drainage Improvements (Various Locations in Taylor)	Half Associates	Austin Engineering	GEC & City of Taylor	12/15/09	03/26/10	04/07/10	Summer 2011	Subcontractor Bryant & Frey completed hand digging and daily grouting on Barrel 2 at Culvert Crossing 3. Austin Engineering (AECO) continues channel excavation for Line D. Subcontractor Hayden formed and poured curb & gutter at Burrows. Hayden also started forming the mow strip and SETs at Culvert Crossing 1.
FM 1460 (Old Settler's Blvd. to North of University)	Huggins Seiler	Hunter Industries	TxDOT	08/11/09	Oct 2009	Oct 2009	July 2011	Hunter continues placing rip-rap at the FM 1460/Chandler intersection. The contractor continues backfilling behind the curb and gutter near Chandler and began spreading topsoil behind the curb from south of Chandler to CR 112 on the east side. Hunter continues to process flex base south of CR 112 on the northbound lanes.
Second Street Roadway Improvements (US 79 west of Taylor to SH 95)	Half Associates	FTWoods	GEC & City of Taylor	11/16/10	02/17/11	2/17/11	08/15/12	FT Woods continued waterline A installation from Doak Street to Fowzer Street. A second utility crew continues installing laterals and services off of waterline A throughout the project. Subcontractor Mendez completed boring for the Sloan St. wastewater line under the UPRR track crossing.
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS
						START	FINISH	
Chandler Road - Phase 3A (FM 1660 to CR 368/369)	SD Kallman (Design) HNTB (Construction)	09/26/10	10/20/10	10/26/10	Limited NTP Spring 2011	May 2011	Aug 2012	The Notice of Award was issued on 12/29/10 and Chasco returned executed contracts on 1/11/11. The contracts have been executed by the Judge. The contract was awarded by the Court on 10/26/10 to Chasco for a contract amount of \$6,654,874.15. A ROW update meeting was held 4/12/11. Sheets & Crossfield and subconsultant LAN are making ROW acquisition offers on parcels where appraisals are complete. Nine parcels and three drainage easements have been acquired or are under contract. AT&T relocations are anticipated to be complete two months after the necessary parcels are acquired. Jonah is finalizing relocation design. Atmos is reviewing the revised the load isolation structure over their gas line for acceptance and designing relocation of 6" line.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 4 - COMMISSIONER RON MORRISON**

PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
FM 1660 @ CR 128 (Landfill Road) CSJ: 1566-01-012	HNTB	04/03/11	04/27/11	May 2011	May 2011	Jun 2011	Aug 2011	Contract was awarded to Aaron Concrete on 5/19/11, in the amount of \$374,290.88. Contracts will be sent to the contractor for signature this week, and a pre-construction meeting will be scheduled for late May.	
2006 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Arterial A, Phase 1 PS&E (Joe DiMaggio Blvd. to Forest Creek Dr.)	SD Kallman / Dannenbaum / HDR	04/11/06	Dec 2008		City of Round Rock Letting Anticipated Spring 2011			Due Diligence Investigations Completion Date: October 2007	An ILA with the City of Round Rock was approved by the Court on 4/12/11. The County has committed \$8 million to the project. Project letting to be scheduled by the City of Round Rock. City of Round Rock has received the finalized UPRR permit and approved execution at the 3/12/09 City Council Meeting - this permit has now expired. Gas line relocation and fiber relocations are complete. Project is being reconfigured to consist of a 6-lane section with full ultimate width bridge over Brushy Creek. HDR has completed design revisions.
Arterial A, Phase 2 Schematic (Forest Creek Dr. to Gattis School Rd.)	SD Kallman	04/18/06	Sep 2008		TBD			Due Diligence Investigations Completion Date: June 2007	A meeting with property owners was held on 4/21/08. Revised 100% schematic was completed by SD Kallman.
CR 138 (SH 130 to CR 137)	Baker-Aicklen	Jan 2010	Mar 2011	May 2011	June 2011	July 2011	Mar 2012	Due Diligence Investigations Completed June 2010	Cobb Fendley met onsite with AT&T to discuss potential conflicts. AT&T is planning to remove existing pedestals and leave underground facilities in place. Comments were returned on the 90% plans on 5/9/11. A meeting with Commissioner Morrison to discuss alignment at curves was held on 1/13/11. Oncor, Time Warner Cable, and Suddenlink relocations are complete. Manville Water and Atmos will be providing SUE data for their crossing to confirm that there are no conflicts.
CR 170 (SH 45 to Pflugerville Loop)	Baker-Aicklen	Feb 2010	June 2011	Sept 2011	Oct 2011	Oct 2011	Oct 2012	Due Diligence Investigations Completed September 2010	Comments on the 30% plans were returned on 3/1/11. Baker-Aicklen is preparing 60% PS&E. A meeting with Baker-Aicklen and the City of Round Rock was held 4/26/10 to discuss and agree on the proposed typical section. SWCA has completed the fieldwork for environmental and archeological studies. The Cultural Resources Report is being revised per GEC comments, and will be submitted to THC shortly.
CR 101 (US 79 to Chandler Rd)	Karen Friese & Associates	Feb 2011	Feb 2012		TBD			Due Diligence Investigations Completion Date: TBD	A kick-off meeting was held on 1/24/11. However, design is on hold, and work will now be limited to survey/ROW determination only.
CR 119 (Limmer Loop to Chandler Rd)	Bury & Partners	Jan 2011	Jan 2012		TBD			Due Diligence Investigations Completion Date: Spring 2011	Meetings with property owners to discuss alignment alternatives are underway. A meeting to discuss the alignment alternatives with Commissioner Morrison was held on 3/7/11. Bury & Partners is preparing an additional alternative in response to his comments.
CR 108 (US 79 to Limmer Loop)	Karen Friese & Associates	Apr 2011	Sept 2011		TBD			Due Diligence Investigations Completion Date: Summer 2011	K. Friese is finalizing a work authorization for schematic & PS&E. A kick-off meeting will be scheduled this week.
CR 351 @ Donahue Creek (US 79 to Limmer Loop)	Brown & Gay	TBD	TBD		TBD			Due Diligence Investigations Completion Date: TBD	This project is on TxDOT's FY 2012 letting schedule, to be constructed by TxDOT. County surveyors have begun survey. Brown & Gay has been selected to design the project, and is preparing a work authorization.





**WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM**  
**May 13, 2011**



COMPLETED PROJECTS	ENGINEER / CONTRACTOR				CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
IH-35 @ SH 29 Turnarounds CSJ: 0015-08-122	HNTB Corporation / PBS&J / Austin Bridge & Road				10/29/07	08/26/08	06/02/09	GEC submitted required project documentation to TxDOT, received TxDOT comments, and is finalizing revisions to the project documentation for resubmittal per TxDOT comments.	
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	LAN / Huitt-Zollars / JC Evans				01/27/09	08/07/10	Pending	A ribbon cutting ceremony was held on 8/13/10. Traffic counters are scheduled to be installed soon. JC Evans has completed the punchlist items.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	Jacobs Carter Burgess / Huitt-Zollars / Hunter				01/27/09	05/02/11	Pending	A ribbon cutting ceremony was held on 12/20/10. Hunter continues to work on anticipated punchlist items on the project including establishing vegetative coverage. The contractor has completed the installation of the remaining area inlet near the west end of Thrall on the south side of the roadway.	
PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	CEI Firm	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	Dannenbaum	Dan Williams	HDR	08/25/09	12/21/09	12/21/09	12/18/12 (anticipated early finish Summer 2011)	Dan Williams (DWCO) is also continuing to install waterline J along the west ROW and place topsoil along the edges of the new pavement and between the bridges on the north side of the river. The contractor completed the placement of the concrete for the deck on Structure 5 and is preparing subgrade for the northbound tie-in at the bank location. DWCO is processing flex base on both sides of the southbound bridge and is grading and placing concrete for the flume along the northeast side of the southbound bridge. The contractor is cleaning the southbound bridge deck and preparing it to be sealed. Subcontractor G Carter is continuing to work on the signal foundations at the intersection of the SH 29 and southbound US 183.	
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	Steger Bizzell	Joe Bland	Atkins	02/02/10	05/18/10	05/20/10	08/06/12	Joe Bland is fine grading the flex base between Meadow Dr to 4T Ranch Road along the westbound lanes and on W Ridgewood. The contractor is setting forms for the headwall and wingwalls on Culvert 8. Joe Bland continues to pour the mow strip at Culverts 2-5. The contractor is excavating for the aprons at Culverts 5 and 7. Joe Bland is placing topsoil in various locations on the project. W Ridgewood was closed to thru traffic on 4/25/11 for approximately 6 weeks.	
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	Klotz Associates	JD Ramming	Raba Kistner	07/20/10	09/13/10	09/28/10	12/26/11	Subcontractor DNT continues to process flex base on the CR 136 turn lanes. DNT's utility crew continues to install the wastewater line between Hutto and CR 132 outside of the north side ROW limits in a 35' PUE. Subcontractor Greater Austin continues forming and pouring SETs throughout the project, along with driveways and roadside detention structures. Ramming completed placing Ty D asphalt on US 79 between Hutto and CR 132 and placed low profile concrete barriers on the westbound lanes between CR 132 and Hutto.	
PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009	Cobb, Fendley & Assoc.	12/13/05	Dec 2010		TBD			Env Assessment FONSI Approval Date: Fall 2011 Public Hearing Date: Summer 2011	Received TxDOT Division approval of the schematic for further processing on 12/15/10. Comments on the EA were received from ENV on 8/23/10. Archeological fieldwork at the cemetery has been completed, and a draft report was submitted for TxDOT review on 4/6/11. Request for additional archival work to be included in the archeological report was received from TxDOT ENV on 4/19/11..
IH-35 Northbound Ramps and Frontage Road Phase 1 (Westinghouse Rd to RM 2243) CSJ: 0015-09-161 Phase 2 (RM 2243 to SH 29) CSJ: 0015-08-128	HNTB	04/25/06	May 2011		TBD			Categorical Exclusion Approved: 01/16/2009 (Ramps) Env Assessment Reevaluation Approval Date: Spring 2011 (Ph 1)	SWCA is preparing a work authorization to revise the BA to cover the limits of the original environmental document (FM 3460 to Loop 418), per FHWA comments. Received THC concurrence and approval for construction on 2/10/11. Comments on the geotechnical report were received from TxDOT on 2/8/11, and Fugro is revising it for resubmittal. The schematic and memo describing the changes from the previous submittal, including the at-grade ramps between RM 2243 and SH 29, was submitted to TxDOT on 12/20/10. Both TxDOT and the County have provided comments on the PTF agreement, and TxDOT is finalizing the agreement for execution. HNTB provided comments on the draft impact analysis of the RM 2243 signal on 6/21/10, and Alliance is preparing the final study for submittal with the 90% PS&E. HNTB is finalizing the 90% Phase 1 PS&E for submittal. A Participation Agreement for mitigation through the RHCP was approved on 4/28/09 with a mitigation fee of \$252,556.00.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed