

PRECINCT 1 - COMMISSIONER LISA BIRKMAN

2000/2006 ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
Pond Springs Road/Turtle Rock Road Signal	02WC405	WHM & Huggins / Austin Bridge & Road			01/03/02	04/30/02	07/26/02	Project complete.	
McNeil Road Phase I (SH 45 to north of CR 172)	03WC527	Gray-Jansing & Associates / RGM			02/09/04	01/29/05	02/18/05	Project complete.	
Avery Ranch Blvd. (183A to Parmer Lane)	N/A	By Developer			11/01/06	-	05/10/07	Project complete.	
McNeil Road Phase II (SH 45 to Howard Lane)	05WC318	Gray-Jansing & Associates / Ranger			01/23/06	02/02/07	07/25/07	Project complete.	
RM 620 Interim Improvements Phase I (Turn Lanes at Wyoming Springs, Oaklands & Deep Wood; Pedestrian Improvements)	08WC605	Halff Associates / Aaron Concrete			06/02/08	01/26/09	01/27/09	Project complete. The Contract close-out package will be prepared for transmittal to the County.	
Pond Springs Road (McNeil Rd to US 183)	09WC710	URS / RGM Constructors			06/24/09	09/23/10	02/18/11	The Certificate of Completion was issued effective 2/18/2011. The Balancing Change Order has been executed and the final pay estimate for retainage release has been processed and submitted to the County. Awaiting resolution of City of Austin's acceptance for issuance of Final Acceptance.	
Wyoming Springs Drive (RM 620 to Brightwater Blvd)	N/A	Klotz Associates / RGM Constructors			11/2009	11/2010	Winter 2010	Project complete - managed by the City of Round Rock.	
CR 174 (Hairy Man Rd) at Brushy Creek Bridge Rail Replacement	11WC911	HNTB / Patin Construction			05/09/11	06/20/11	06/30/11	Project complete. The Contract close-out package will be prepared for transmittal to the County.	
ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
11WC9906 O'Connor Extension (RM 620 to just north of SH 45) (Includes O'Connor and Great Oaks Intersection Improvements at RM 620)	Klotz Associates, Inc.	Dan Williams	HDR	01/21/11	04/04/11	04/06/11	04/18/12	Dan Williams Construction Company (DWCO) poured the approach slabs at Abutment 1 and 10 and cleaned off the bridge slab surface. Subcontractor Houston Concrete Sawcutting grooved the surface of bridge slab. The Contractor also removed bridge overhang forms from Spans 7 and 8. DWCO excavated and placed rubble rip rap south of the creek near Abutment 10 and also poured the bridge rail on the northbound side of the bridge. The Contractor also formed and poured the bridge rail on the wingwalls at Abutment 1. DWCO finished flex base on the northbound roadway. DWCO worked to excavate and grade south of the bridge. Subcontractor G.Carter bored conduit for future signals across RM 620 and O'Connor north of RM 620.	
O'Connor Overpass (at SH 45) CSJ: 0683-06-027	Atkins	Ballenger	TxDOT	Aug 2011	Oct 2011	Nov 2011	Nov 2013	Ballenger continues to crush import material for embankment and excavate at the multi-barrel culvert near McNeil Road for culvert extensions. Subcontractor Chapman continues to trench for storm sewer pipe west of Raton Creek. Subcontractor Beard completed drilling for Bent 15 drilled shafts and also poured the footing. Beard has moved to drilling and pouring shafts at Bent 14. Bent 11 drilled shafts remain on hold due to ground water issues. Subcontractor Austin Traffic Signal is placing high mast lighting conduit east of Raton Creek.	
2006 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
RM 620 Safety Improvements (Cornerwood to Wyoming Springs) CSJ: 0683-01-079	Halff Associates	Feb 2009	Feb 2012	Jun 2012	July 2012 (Pending ROW & Utilities)	Aug 2012	Apr 2014	Categorical Exclusion Approved: 11/18/10, Re-eval Approved: 6/21/11 Open House Date: 05/06/10	Halff submitted the CE re-eval memo to TxDOT, covering the changes at Cornerwood, on 2/1/12, and TxDOT provided comments on 2/2/12. Halff submitted revised sheets for additional turn lanes and median breaks on 11/8/11, for use in ROW negotiations. TxDOT has now approved all driveway permits for Highland Horizon, except for the joint access driveway at Sta 363+95. The joint access easement has been sent to property owners for execution, and the driveway permit will be submitted following execution of the easement. A ROW update meeting was held 1/5/12. Ten parcels have been acquired and one possession & use agreement has been approved. Negotiations with property owners are ongoing. Halff has responded to TxDOT Division comments, and is preparing plan revisions. WPAP approval from TCEQ was received on 4/28/11. Received ENV Re-evaluation approval on 6/21/11. The final schematic was resubmitted to TxDOT on 3/29/11.
RM 620 at Railroad/Chisholm Trail - Schematic and Environmental	Halff Associates	-	Spring 2013	City of Round Rock				Categorical Exclusion Public Meeting Date: Spring 2012	City of Round Rock will be managing the planning effort for this project, and has submitted a schematic to TxDOT for approval. FHWA has concurred with the level of environmental documentation (Categorical Exclusion), and Halff is proceeding with environmental field investigations.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 1 - COMMISSIONER LISA BIRKMAN

2006 ROAD BOND PROJECTS IN DESIGN (CONT'D)	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
RM 620/SH 45/Pearson Ranch Intersection Study	Brown & Gay	Feb 2011	Dec 2011	N/A		N/A		TBD	Brown and Gay is preparing a work authorization for PS&E preparation. Five alternatives were developed and a preferred alternative has been identified. A meeting to present the preferred alternative to TxDOT was held on 12/20/11, and a letter requesting TxDOT's concurrence was sent on 12/30/11.
Forest North Drainage Study	K.Friese	Sep 2011	Feb 2012	N/A		N/A		N/A	K Friese has completed preliminary drainage area mapping, subdivision base mapping, and hydrologic analysis. Hydraulic analysis is underway.
King of Kings Crossing	HNTB	May 2011	Nov 2011	Jan 2012	Feb 2012	Mar 2012	May 2012	Due Diligence Investigations Completed August 2011	A project update meeting was held on 1/24/11. ROW has been acquired from the church, and acquisition of an easement from HEB is nearing completion. Plans are complete. Approval of the WPAP Exception was received from TCEQ on 11/21/11. The BCMUD Board approved a partial assignment of easement on 12/8/11, and the Court approved it on 1/10/12.

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

2000/2006 ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR		CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
				START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
CR 175 (FM 1431 to Regional Park)	02WC425	Baker-Aicklen / Garey Construction		06/07/02	06/16/03	10/09/03	Project complete.	
River Bend Oaks Subdivision	02WC417	Haynie Consulting / Ellis-McGinnis		05/30/02	-	02/28/03	Project complete.	
SH 29 at FM 1869 (Traffic Signal)	N/A	WHM /		05/01/02	-	08/20/02	Project complete.	
CR 200 (CR 201 to Lackey Creek)	02WC440	KC Engineering / Joe Bland		03/17/03	09/22/03	09/22/03	Project complete.	
CR 214 (SH 29 to Rolling Hills Rd.)	03WC518	Carter & Burgess / Capital Excavation		02/23/04	02/21/05	05/11/05	Project complete.	
Ronald W. Reagan Blvd. South Phase I (FM 1431 to FM 2243)	02WC433	TC&B / Capital Excavation		10/14/02	01/01/05	6/8/2005	Project complete.	
CR 258 (US 183 to Sunset Ridge)	05WC323	Haynie Consulting / Austin Bridge & Road		01/09/06	09/23/06	11/02/06	Project complete.	
San Gabriel Parkway Phase I (Halsey Dr. to CR 273)	05WC321	Malone Wheeler / J.C. Evans		05/08/06	02/15/07	03/08/10	Project complete. The Contract close-out package will be prepared for transmittal to the County.	
Ronald W. Reagan Blvd. North Phase I (SH 29 to FM 3405)	04WC214	PBS&J / Chasco		04/22/05	03/08/07	06/14/07	Project complete.	
Lakeline Blvd. (Lyndhurst to Parmer Lane)	05WC325	Carter & Burgess / J.C. Evans		10/25/06	07/20/07	08/25/07	Project complete. Contract close-out package is ready for transmittal to the County.	
Ronald W. Reagan Blvd. South Phase II (FM 2243 to SH 29)	05WC324	TC&B / Ranger		01/23/06	02/13/08	09/17/08	The Contractor is complete with all items added under Change Order No. 24. Project Close-out is resuming. The Record Drawings have been received from the Contractor, reviewed, and found to be complete and accurate.	
US 183 Widening at CR 274 (Turn Lane Improvements)	07WC507	Malone Wheeler / Austin Bridge & Road		07/09/07	02/18/08	04/28/08	Project complete. The Contract close-out package will be prepared for transmittal to the County.	
Kauffman Loop (S. of SH 29, East and West of Reagan)	N/A	TC&B and Randall Jones / Williamson County		Jan 2008	Sep 2008	June 2009	Project complete by County forces.	
CR 175 Phase 2A Extension (Regional Park to Creekside Meadows)	09WC707	Haynie Consulting / RGM Constructors		04/20/09	01/28/10	02/03/10	Project complete. The Contract close-out package will be prepared for transmittal to the County.	
Signal at US 183 and FM 3405	09WC713	Brown & Gay / Republic ITS		11/19/09	03/09/10	04/08/10	Project complete. The Contract close-out package will be prepared for transmittal to the County.	
Left Turn Lanes on US 183 at FM 3405	10WC805	Brown & Gay / Aaron Concrete		03/11/10	05/25/10	12/17/10	Project complete. The Contract close-out package will be prepared for transmittal to the County.	
CR 214 Ph 2A (Rolling Hills Rd to San Gabriel Ranch Rd.)	09WC723	Rogers Design Services / FTWoods		06/25/10	01/07/11	1/31/11	Project complete. The Contract close-out package will be prepared for transmittal to the County.	
RM 1431 (183A to Cottonwood Creek Trail)	N/A	CP&Y / Hunter		Feb 2010	Feb 2010	Aug 2011	Project complete. Managed by TxDOT.	
San Gabriel Parkway, Phase 2 (183A to CR 270)	11WC903	Malone/Wheeler / Ranger Excavating		04/15/11	10/26/11	Pending	Substantial Completion was issued on 11/11/11, with an effective date of 10/26/11. A Ribbon Cutting Ceremony was held on 11/2/11 and the roadway is now open to the traveling public. Ranger is working on punchlist items.	
ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS
						START	FINISH	
10WC823 Hero Way (US 183 to CR 269) (formerly Reveille Blvd)	Pape Dawson	DNT Construction	GEC	11/09/10	02/01/11 Limited NTP	02/07/11	Spring 2012	DNT graded the slopes and Subcontractor Greater Austin placed concrete rip rap in Pond A. Subcontractor Matoka continues to install gravel and sand in Pond A. Matoka completed the installation of the gabion dam in Pond B. Greater Austin poured SETs at driveways 1, 4, & 5. DNT is currently working on subgrade from the west end of Wall 1 to approximately 300 LF west of the 183A tie-in. The Contractor is clearing the last of the brush at the east end of the project and they are hauling excess material off site. AT&T completed relocations east of the railroad tracks. AT&T has delayed underground relocations at US 183 again, and a new completion date is being determined.
Brushy Creek Road (Parmer Ln. to Arrowhead Trail)	LAN	Chasco	City of Cedar Park	03/09/11	05/06/11	May 2011	May 2012	Chasco completed fine grading the flex base on the eastbound lanes from west of Culvert 3 to Parmer Ln and Subcontractor APAC is placing prime coat and Ty C mix on this area. The Contractor continues to form and pour sidewalk along the eastbound lanes on the south side of the roadway. Chasco placed curb and gutter in the median at the west end of the project and along the south side of the roadway. Subcontractor G. Carter is installing street lights in the medians from Culvert 3 up to Parmer Ln.
San Gabriel Parkway West (Halsey Dr to Bagdad Rd)	Malone/Wheeler	Cash	City of Leander	06/16/11	Jun 2011	Jun 2011	Feb 2012	The City of Leander has suspended work on the project, pending completion of PEC's relocation near Bagdad Road. Cash Construction was not on site due to the utility conflict.
11WC915 SH 29 TWLTL at Liberty Hill (4000' west of Cemetery to CR 200) (SH 29 Safety Improvements) CSJ: 0151-03-036	Chiang Patel & Yerby, Inc.	Joe Bland	HDR	09/20/11	12/02/11	12/17/11	09/07/12	Joe Bland poured the footing and walls for Culvert 3, the footings for Culverts 4 and 5, and placed wall forms for Culverts 4 and 5 on the downstream extensions. The Contractor began excavating for the upstream culvert extensions on Culverts 3, 4 and 5. Joe Bland is compacting and finishing subgrade between Culverts 3 and 4 and is delivering flex base between Culverts 2 and 3 for the eastbound road widening. The Contractor continues relocating AT&T on the project (approximately 75% complete).

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

2000 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 179 (Ronald Reagan Blvd. to CR 175)	Karen Friese & Associates	06/01/04	08/29/05	TBD - By City of Leander				Managed by City of Leander	A kickoff meeting with Leander, LISD, and K. Friese was held on 1/10/12. K.Friese is proceeding with preliminary design to accommodate a 4-lane section. An ILA with the City of Leander and Leander ISD was approved on the 12/6/11 Court agenda. The project will be managed by the City of Leander, with Williamson County contributing \$1.5M, consisting of three \$500,000 payments. All ROW acquisitions have been completed.
2006 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 260/266 Intersection Improvements at SH 29 (SH 29 Safety Improvements)	Chiang Patel & Yerby, Inc.	Sep 2009	Dec 2011	Feb 2012 (pending easements)	Mar 2012	Apr 2012	Jun 2012	Environmental Documents Complete Summer 2010	CP&Y resubmitted 100% PS&E on 10/26/11, and comments were returned on 11/10/2011. Received WPAP approval from TCEQ on 4/20/11. The ILA with CTSUD was approved by the Court on 5/17/11. Received driveway permit on 11/15/10. All ROW parcels have been acquired, and acquisition of 3 CTSUD easements is underway. AT&T relocations are complete.
Lakeline Blvd. (Crystal Falls Pkwy to Old 2243)	Baker-Aicklen	TBD	TBD	TBD				Due Diligence Investigations To Be Completed: TBD	The design phase kick-off meeting was held on 1/18/12. Acquisition of the Gilpin parcel is complete, and Sheets & Crossfield is working on closing the remaining parcels. Once ROW acquisition is complete, work on design and environmental will begin.
Seward Junction Improvements Study (CR 213, CR 259, CR 260, CR 263, CR 266)	Loomis Partners	Aug 2011	Apr 2012	N/A				Due Diligence Investigations To Be Completed: TBD	Loomis is developing alternative alignments based on technical constraints and public input. An open house to get public input on the alternatives is anticipated in late spring. A project update meeting was held on 12/28/11. Loomis submitted the draft Constraints Report on 10/31/11 and comments were returned on 11/9/11. Most individual property owner meetings have been completed, and open houses were held on 11/29/11 and 12/6/11.
SH 29 at CR 214 (Signal Warrant Study)	Gonzalez-De La Garza & Associates	Oct 2011	Dec 2011	N/A				N/A	Final traffic warrant study was received on 12/30/11. Based on the traffic warrant study, this intersection does not meet signal warrants. Gonzalez-De La Garza submitted the traffic warrant study on 11/28/11, and comments were returned on 12/13/11. Accident data was received from TxDOT on 11/23/11.
US 183 at RM 1869 (Signal Warrant Study & Prelim Schematic)	Gonzalez-De La Garza & Associates	Oct 2011	Feb 2012	N/A				N/A	Gonzalez-De La Garza is preparing a work authorization for design. Final schematic and traffic warrant study were received on 12/30/11.
Lakeline Blvd. at US 183 (Prelim Schematic)	Kimley Horn	Nov 2011	Feb 2012	N/A				N/A	Kimley-Horn submitted the final report on 1/18/12, and it was transmitted to TxDOT and the City of Austin on 1/18/12. A stakeholder kick-off meeting was held Friday, 11/4/11, with TxDOT, City of Austin, and City of Cedar Park.
2006 ROAD BOND PROJECTS Managed by the City of Cedar Park	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Cottonwood Creek Trail (CR 185)	Klotz	Dec 2008	Winter 2011	Spring 2012		May 2012	TBD	By Cedar Park	ROW acquisition and design are complete. Cedar Park plans to let the project in early spring 2012.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 3 - COMMISSIONER VALERIE COVEY

2000/2006 ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Cedar Hollow at SH 29	N/A	Haynie Consulting /			-	-	-	Project complete.
Georgetown Inner Loop - Project 2 (Middle Fork to SH 29) D.B. Wood	N/A	PBS&J / Austin Bridge & Road			01/23/02	-	08/04/03	Project complete.
Georgetown Inner Loop - (CO to Project 2) (Middle Fork to SH 29) D.B. Wood	N/A	Steger Bizzell / Austin Bridge & Road			-	-	08/04/03	Project complete.
Georgetown Inner Loop - Project 4 (FM 2243 to IH-35)	N/A	HDR / N/A			-	-	-	Project complete.
CR 152 Bridge	04WC207	Steger & Bizzell / Chasco			03/08/04	09/13/04	09/18/04	Project complete.
Georgetown Inner Loop - Project 1 (FM 2338 to D.B. Woods) Cedar Breaks		PBS&J / Austin Bridge & Road			05/28/02	06/24/04	06/24/04	Project complete.
Georgetown Inner Loop East (SH 29 to FM 971)		Steger Bizzell / Chasco			04/14/03	06/13/04	01/04/05	Project complete.
Georgetown Inner Loop East Extension (CR 151 to I-35 BUS)	05WC311	Steger Bizzell / Joe Bland			06/27/05	10/20/05	12/21/05	Project complete.
Ronald W. Reagan Blvd. North Phase II (FM 3405 to FM 2338)	07WC502	PBS&J / J.C. Evans			03/12/07	05/23/08	05/04/09	Project complete. Final Project Close-out package to the County is being prepared.
12" Water Main Relocation for SH 29 Widening	08WC604	Steger Bizzell / Herschap			03/05/08	06/11/08	10/01/08	Project complete. Final Project Close-out package to the County is being prepared.
SH 29/CR 104, Phase 1 (At New High School and CR 104 Intersection)	08WC602	Steger Bizzell / Cash Construction			03/01/08	07/28/08	09/23/09	Under Warranty. Project complete. Final Project Close-out package to the County is being prepared.
SE Inner Loop @ FM 1460 (Intersection Improvements)	09WC708	LAN / JO'B Site Construction			06/01/09	11/06/09	Pending	JO'B Site Construction has gone out of business and defaulted on the remaining punch list work items. The GEC is coordinating with Williamson County, who is corresponding with the bonding company. The GEC is also coordinating with TxDOT to determine what will be required in the ditches along FM 1460.
CR 111 / Westinghouse Rd. (From Hewlett Loop to FM 1460)	08WC608	Huggins Seiler & Associates / J.C. Evans			06/16/08	06/16/10	Pending	The Certificate of Completion is being prepared and the Balancing Change Order is being processed. Final As-Built drawings have been received and accepted as complete.
CR 104, Phase 2 (From SH 130 to South of New School property) CSJ: 0914-05-141	10WC812	Steger Bizzell / Chasco			09/02/10	05/26/11	Pending	The Ribbon Cutting Ceremony was held on 5/26/11 and the roadway is now open to the traveling public. The City of Georgetown provided a draft punchlist on 10/20/11 and a final walk-through was performed on 10/27/11. Chasco installed additional erosion control devices at their own expense in order to stabilize the project in lieu of vegetative establishment.
ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS
						START	FINISH	
09WC706 Williams Drive (RM 2338) (D.B Wood to FM 3405) CSJ: 2211-01-016	KBR	JC Evans	Atkins	01/20/09	03/02/09	03/16/09	02/28/11	A request for Substantial Completion and draft punchlist was submitted on 4/28/11. The City of Georgetown provided a draft punchlist on 10/20/11 and a final walk-through was performed on 10/27/11. CTSUD has provided a final punchlist. A Ribbon Cutting Ceremony was held on 12/16/10. Safety illumination work is on hold. Received TxDOT approval of added MBGF at selected locations where adjacent clear zone is not met on 9/20/11. Subcontractor Matoka installed the added metal beam guard fence between Old Oak and Woodlake along the south side. The Engineer sent plan revisions in order to meet ADA cross slope requirements for the pedestrian crossing at Williams Drive and Wildwood. A request for prices for the adjustment to the crosswalk was sent to the Bonding Company. The Bonding Company will have another Contractor complete the remaining items.
11WC902 Ronald W. Reagan Blvd. North Phase III (FM 2338 - SH 195)	Stanley (Design) Cobb Fendley (Construction)	JC Evans	Huitt-Zollars	01/11/11	03/30/11 Limited 05/23/11 Full NTP	04/04/11	02/20/13	The remaining work items are currently on hold - JC Evans ceased construction operations on 11/22/11. The Bonding Company is received bids on 12/12/11 for completion of the project, and has requested the final quantity changes on the north end of the project to assist in determining who will be selected as the new Contractor. A new Contractor is expected to be on the job in February. Subcontractor Matoka was onsite to repair silt fences due to the recent rainfall events.
SH 195 Project 1 (Bell County Line to 3.4 mi south of SH 138) ROW Acquisition and Utility Coordination	ARCADIS	James Construction	TxDOT	01/27/11	Mar 2011	Mar 2011	Mar 2014	James Construction completed construction of the west abutments at the FM 487 Overpass. The Contractor set forms and poured columns for the mainlane bridge west of Florence. Subcontractor Ranger Excavating continues to excavate for the mainlanes a quarter mile west of CR 229 and make flex base for use on the project. Excavated material not used for flex base is being placed on the mainlane embankments near SH 195 east of Florence.
11WC916 SH 29 Intersection Improvements at Park Place & Jack Nicklaus (SH 29 Safety Improvements)	Chiang Patel & Yerby, Inc.	Wolff Construction	GEC	11/15/11	01/04/12	01/14/12	07/12/12	A groundbreaking ceremony was held on January 18, 2012 at 2:00pm. Wolff Construction completed subgrade and placed the 1st course of flex base from the west end of the project to Sta 13+00 on the right turn lane at Park Place. The Contractor poured the headwall footing and the headwall for Culvert 3 at Jack Nicklaus. Wolff Construction removed the existing water line and completed the installation of the new 10 inch water line at Jack Nicklaus.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 3 - COMMISSIONER VALERIE COVEY

2006 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Ronald W. Reagan Blvd. North Phase IV (SH 195 to CR 237)	AECOM (TCB)	Nov 2008	Sep 2011	Jan 2012	Feb 2012	Mar 2012	Aug 2013	Due Diligence Investigations Completion Date: May 2010	This project was approved for advertisement on 1/31/11. The Court approved condemnation of the Andres parcels on 1/10/12. A ROW update meeting was held on 1/5/12. ROW acquisition is underway, with 14 of 18 parcels acquired. The ILA with CTSUD was approved by the Court on 5/17/11. A Participation Agreement for mitigation through the WCCF RHCP was approved on 2/22/11 with a mitigation fee in the amount of \$154,796 (reduced to \$112,500 with the perpetual management of Coffin Cave). PEC and Verizon have submitted their utility agreements and are designing utility relocations. Oncor's poles should be delivered on 2/12/12, and then relocations will begin.
CR 245 (RM 2338 to 0.223 miles east of RM 2338)	Steger Bizzell	Jul 2010	Dec 2011	Jun 2012 (pending utility relocations)	Jul 2012	Aug 2012	Nov 2012	Due Diligence Investigations Completion Date: Fall 2011	Steger Bizzell submitted 100% PS&E and revised environmental documents on 11/10/11, and comments were returned on 11/23/11. Half is making revisions to CTSUD plans. ROW acquisition is complete. Verizon and PEC are designing relocations.
Southwest Bypass (RM 2243 to IH 35)	HDR	TBD	TBD	TBD		TBD		TBD	Preliminary surveying is underway. The City of Georgetown has HDR under contract to begin the planning process. An ILA between the City and County was approved by Georgetown's City Council on 1/25/11, and by the Court on 2/15/11.
TxDOT PROJECTS	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
SH 195 Project 2 (3.4 mi south of SH 138 to south of Ronald Reagan) ROW Acquisition and Utility Coordination	ARCADIS	TxDOT Managing Design of SH 195 Anticipated Letting is Fall 2012				TBD	TBD	TxDOT managing - EA approved (FONSI re-validated) 12/13/11	FHWA determined on 12/13/11 that the previous FONSI is still valid, and entire project is now clear for ROW acquisition & utility relocation. A ROW update meeting was held on 1/5/12. Offers are underway for Project 2, and 11 of 27 parcels have been acquired or have PUA. Utility Agreement forms and plans were distributed to CenturyLink (formerly Embarq), Oncor Electric, PEC, CTSUD, LCRA, and SBA. CTSUD ILA has been executed. An amendment to the ILA was approved by the Court on 5/17/11. Oncor is updating their cost estimate before re-submitting their Utility Agreement. CTSUD plans are complete, and agreement has been executed. PEC has submitted plans for review, and Cobb Fendley returned comments.
SH 195 Project 3 (South of Ronald Reagan to IH 35) ROW Acquisition and Utility Coordination	ARCADIS	TxDOT Managing Design of SH 195 Anticipated Letting is Fall 2012				TBD	TBD	TxDOT managing - EA approved (FONSI re-validated) 12/13/11	FHWA determined on 12/13/11 that the previous FONSI is still valid, and entire project is now clear for ROW acquisition & utility relocation. A ROW update meeting was held on 1/5/12. Offers are underway for Project 3 and 33 of 39 parcels have been acquired or have PUA. The ILA with Chisholm Trail SUD has been executed. Utility Agreement forms and plans were distributed to Verizon and City of Georgetown Water and Wastewater. CTSUD ILA has been executed. An amendment to the ILA was approved by the Court on 5/17/11. PEC plans are complete and agreement has been executed. CTSUD plans are complete, and agreement has been executed. LCRA and Georgetown Electric relocations are complete. Brazos Valley River Authority submitted relocation plans on 1/9/11, and Cobb Fendley has returned comments.

PRECINCT 4 - COMMISSIONER RON MORRISON

2000/2006 ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Bridge Replacements Package I (CR 406, CR 390 & CR 427)	02WC426	HDR / Ellis-McGinnis			06/25/02	11/22/02	12/05/02	Project complete.
CR 412 (FM 619 to CR 421)	N/A	Inland Civil / RGM			10/31/02	-	08/27/03	Project complete.
CR 368/369 (CR 101 to CR 366)	02WC418	Haynie Consulting / Camp Excavation and Contracting			06/03/02	-	Apr 2003	Project complete.
CR 300/CR 301 (FM 972 to FM 971)	03WC517	Pate Engineers / Capital Excavation			08/04/03	01/10/04	10/05/04	Project complete.
Bridge Replacements Package IIA (CR 424)	03WC520	HDR / FT Woods			11/03/03	-	01/06/04	Project complete.
Chandler Road (West of FM 1460 to CR110)	03WC516	Denmon Engineering / J.C. Evans			08/04/03	03/16/05	03/14/06	Project complete.
CR 137 (County Line to FM 1660)	05WC304	Pate Engineers / J.C. Evans			01/24/05	10/20/05	04/12/06	Project complete.
CR 112 - Phase I (Chandler Rd to FM 1460)	05WC310	Baker-Aicklen / J.C. Evans			03/05/05	08/31/05	09/07/06	Project complete.
Limmer Loop Phase 1A (CR 136, CR 164 & CR 119)	04WC216	Pate Engineers / Chasco			11/15/04	07/07/06	02/08/07	Project complete.
US 79 Section 3A: CR 402 to Mustang Creek	N/A	Carter & Burgess / Joe Bland			Jan 2005	-	Nov 2006	TxDOT project complete.
Chandler Road - Phase II (CR110 to FM 1660)	06WC407A	Reynolds Smith & Hills / Rodman			09/18/06	12/10/07	05/23/08	Project complete. Contract close-out package was sent to the County on 3/30/10.
Limmer Loop Phase 1B (Haybarn Lane to CR 119)	06WC420	Pate Engineers / Cash			03/12/07	03/05/08	04/07/08	Project complete. Final Project Close-out package to the County is under review.
US 79 Section 1: McNutt Creek to FM 685	N/A	Jacobs Carter Burgess				-	Summer 2008	TxDOT Project complete.
Limmer Loop Phase 1C (CR 110 to SH 130)	08WC603	Pate Engineers / JC Evans			04/30/08	10/02/08	05/11/09	Project complete. Final Project Close-out package to the County is being prepared.
Gattis School Rd (Red Bud Ln. to east of Winterfield Dr.)	N/A	Half Associates / Cash			02/09/09	June 2010	Fall 2010	Project complete. Managed by Travis County.
Chandler Road - Phase 3B (CR 368/369 to SH 95)	09WC717	Jacobs Carter Burgess / Chasco			10/01/09	10/14/10	Pending	Due to ongoing drought conditions, the County accepted additional stabilization measures installed at the Contractor's expense and existing vegetation in lieu of full vegetation establishment. The County will be responsible for final vegetation establishment. The retainage release has been submitted for payment and final close out is in progress.
FM 1660 @ CR 128 (Landfill Road) CSJ: 1566-01-012	11WC913	HNTB / Aaron Concrete			07/25/11	09/14/11	Pending	Balancing Change Order has been executed. Aaron preparing closeout documentation. Final pay estimate pending.
FM 1460 (Old Settler's Blvd. to North of University)	N/A	Huggins Seiler & Associates / Hunter Industries			Oct 2009	-	Oct 2011	TxDOT Project complete.
Second Street Drainage Improvements (Various Locations in Taylor)	09WC712	Half Associates / Austin Engineering			03/26/10	12/23/11	Pending	Austin Engineering (AECO) submitted a request for Substantial Completion as of 12/23/11 and Substantial Completion was granted. AECO is continuing to work on punchlist items such as installing erosion control matting, seeding, cutting ditch line, and sweeping culvert crossings.
ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS
						START	FINISH	
10WC821 Second Street Roadway Improvements (US 79 west of Taylor to SH 95)	Half Associates	FTWoods	GEC & City of Taylor	11/16/10	02/17/11	2/17/11	09/05/12	FTWoods completed pouring the upstream rip rap at Culvert 1. Subcontractor N-Line switched traffic to one lane in each direction, Phase 2, on January 27th, 2012. The Contractor is milling the existing westbound lanes between Vernon Street and Howard Street and continues street excavation from Edmond Street to Annie Street. FTWoods is also preparing subgrade between the west end of the project and Travis Street. The Contractor began installing wastewater line B-1 between Annie Street and Ferguson Street.
10WC822 Chandler Road - Phase 3A (FM 1660 to CR 368/369)	SD Kallman (Design) HNTB (Construction)	Chasco	Wilco	10/26/10	09/08/11 Limited 11/07/11 Full NTP	11/17/11	11/16/12	Chasco has cleared the ROW and continues to excavate ditches from FM 1660 to CR 101. Chasco continues to place embankment for the roadway from station 0+51 to 72+00. The Contractor is continuing to push material around to dry out the subgrade due to the recent rainfall events. Chasco submitted pricing on the Jonah SUD waterline relocation. AT&T relocations are anticipated to be complete by mid-February. Relocation of the 6 inch Atmos gas line is anticipated to begin in January. Oncor began relocations on 1/19/12, and relocations are anticipated to be complete in March.
Kenney Fort Boulevard (formerly Arterial A Ph 1) (Joe DiMaggio Blvd. to Forest Creek Dr.)	SD Kallman / Dannenbaum / HDR	Chasco	City of Round Rock	06/23/11	Sep 2011	Sep 2011	Sep 2013	Chasco completed pouring the bridge columns on the north side of Brushy Creek. The Contractor completed forming and pouring the 3rd bent cap north of Brushy Creek and completed a portion of the rip rap in front of the northern abutment. Chasco continues to place embankment on UPRR's temporary crossing.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 4 - COMMISSIONER RON MORRISON

2006 ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 138 (SH 130 to CR 137)	Baker-Aicklen	Jan 2010	Sept 2011	Feb 2012 (pending ROW & utilities)	Mar 2012	Apr 2012	Apr 2013	Due Diligence Investigations Completed June 2010	AT&T and Centurylink have completed their utility relocations. An ILA with Travis County was approved by the Court on 12/6/11, and was on the Travis County court agenda on 1/31/12. Once the ILA is executed, Travis County will acquire the final ROW parcel. Baker-Aicklen submitted final plans on 11/9/11. Acquisition of last drainage easement is underway. Oncor, Time Warner Cable, and Suddenlink relocations are complete. Manville Water relocation plans have been approved and incorporated into the PS&E.
CR 170 (SH 45 to Pflugerville Loop)	Baker-Aicklen	Feb 2010	Jan 2012	Aug 2012	Sept 2012	Oct 2012	Oct 2013	Due Diligence Investigations Completed September 2010	A meeting with Cobb Fendley, Baker-Aicklen, and Sheets & Crossfield was held on 11/28/11 to discuss ROW and utility issues. 90% PS&E was submitted on 11/14/11, and comments were returned on 11/30/11. ROW appraisals and offers are underway, and three offers has been accepted. Cultural resources clearance received from the THC on 5/24/11.
CR 101 (US 79 to Chandler Rd)	Karen Friese & Associates	Feb 2011	Feb 2012	TBD				Due Diligence Investigations Completion Date: TBD	A kick-off meeting was held on 1/24/11. However, design is on hold, and work will now be limited to survey/ROW determination only.
CR 119 (Limmer Loop to Chandler Rd)	Bury & Partners	Jan 2011	TBD	TBD				Due Diligence Investigations Completion Date: Winter 2011/2012	A meeting to discuss the project with the Olander property owner was held on 1/4/11. Bury Partners submitted 30% PS&E on 10/13/11, and review has been completed. Comments are being held pending discussions with the developer of Cottonwood Creek Section 3. County staff has developed a revised plat for Cottonwood Creek Section 3, and is in discussions with the developer.
CR 108 (US 79 to Limmer Loop)	Karen Friese & Associates	June 2011	Mar 2012	TBD				Due Diligence Investigations Completion Date: Winter 2011/2012	K. Friese is preparing 90% PS&E. A 60% comment resolution meeting was held on 12/7/11. The Blanton PSA was approved by the Court on 12/20/11, and Blanton has submitted a WA to perform due diligence investigations for this project. Notice of Entry letters have been mailed out to property owners, and ROW surveys are underway. The agreement for Seminole relocations has been submitted to the County for approval. Centurylink is designing relocations.
CR 351 @ Donahoe Creek CSJ# 0914-05-172	Brown & Gay	Aug 2011	Feb 2012	TxDOT letting - anticipated May 2012				Programmatic CE Estimated Completion Date: Spring 2012	TxDOT plan review was held on 1/9/11. The environmental document was resubmitted to TxDOT on 1/4/12. Comments on 90% PS&E were returned on 1/31/12. Comments on 60% PS&E were returned on 11/23/11. A 60% review meeting with TxDOT was held 11/9/11. The preliminary bridge layout was submitted to TxDOT on 11/1/11. Brown & Gay submitted 30% PS&E on 10/10/11, and comments were returned on 10/24/11. Survey is complete and geotechnical work is underway. AT&T is not in conflict on this project.
CR 110 (US 79 to Limmer Loop)	Kennedy	TBD	TBD	TBD				Due Diligence Investigations Completion Date: TBD	Kennedy has prepared a PSA and WA for preliminary corridor study.

COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
IH-35 @ SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road			10/29/07	08/26/08	06/02/09	Project Complete. All necessary documentation has been submitted to TxDOT. Preparing closeout package for County.	
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans			01/27/09	08/07/10	Pending	The Ribbon Cutting Ceremony was held on 8/13/2010. Final punchlist items have been completed and the traffic counter is operational. The ninety-day testing period for the traffic counter ended on 10/3/11. The CEI firm has audited the contract pay folder quantities and delivered the project documentation. The Balancing Change Order has been executed and final payment is pending lien releases from the remaining subcontractors.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter			01/27/09	05/02/11	Pending	The Ribbon Cutting Ceremony was held on 12/20/2010. Final punchlist items have been completed and the traffic counter is operational. The ninety-day testing period for the traffic counter ends on 10/3/11. The CEI firm has audited the contract pay folder quantities and delivered the project documentation. The Balancing Change Order has been executed and the final payment request has been processed and sent to the County.	
PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	CEI Firm	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
09WC720 US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	Dannenbaum	Dan Williams	HDR	08/25/09	12/21/09	12/21/09	12/18/12 (anticipated early finish early 2012)	A Ribbon Cutting Ceremony is tentatively planned for 2/8/12. Dan Williams (DWCO) is continuing to place topsoil along the edges of the travel lanes and in the median in various locations. The Contractor is also working on general cleanup throughout the project. Environmental Safety Services (ESS) is on site seeding in various locations.	
09WC722A RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	Steger Bizzell	Joe Bland	Atkins	02/02/10	05/18/10	05/20/10	8/6/2012 (anticipated early finish December 2011)	Joe Bland has submitted a request for Substantial Completion as of 12/6/2011. Joe Bland continues to complete punchlist items. The Ribbon Cutting Ceremony was held on 11/18/11.	
10WC817 US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	Klotz Associates	JD Ramming	Raba Kistner	07/20/10	09/13/10	09/28/10	02/09/12	Ramming has not paved on the project since 11/14/11. Subcontractor RSI installed rock berms throughout the project.	
PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009	Cobb, Fendley & Assoc.	12/13/05	Dec 2010		TBD			Env Assessment FONSI Approval Date: Spring 2012 Public Hearing Date: Spring 2012	EA has been approved by SHPO, and is awaiting 45 day tribal coordination for THC to clear project for archeology. Received TxDOT Division approval of the schematic for further processing on 12/15/10.
IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-09-128, etc	HNTB	04/25/06	Apr 2012		TBD			Categorical Exclusion Approved: 01/16/2009 (Ramps) Categorical Exclusion Approval Date: Summer 2012 (NBFR)	An Open House is tentatively planned for early April. TxDOT met with FHWA on 1/17/12 to review the schematic, and revisions are being made to address FHWA comments. TxDOT provided comments on the CE on 1/24/12. TxDOT 60% plan review was held on 1/11/12. The CE was submitted to TxDOT on 12/30/11, and the revised schematic, hydraulic analysis and IAJR were submitted to TxDOT on 1/3/12. A schematic review meeting with TxDOT was held on 1/3/12. SWCA submitted the draft BE on 12/29/11. Received THC concurrence and approval for construction on 2/10/11. A Participation Agreement for mitigation through the RHCP was approved on 4/28/09 with a mitigation fee of \$252,556.00.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed