



PROJECT UPDATE
IH 35 @ SH 29 Turnarounds
August 4, 2008

Project: 07WC513
Control: 0015-08-122
Highway: IH 35/SH 29
Re: For weeks of August 4, to August 10, 2008
Work Began on Project, October 22, 2007
Scheduled completion, September 2, 2008

I. Progress on last weeks schedule

- A. Completed curb and gutter
- B. Finishing flex base for prime and hot mix overlay
- C. Poured curb inlets
- D. Completed pouring T501 rail on retaining walls
- E. Placed illumination poles on foundations
- F. Clean and paint concrete structures
- G. Work on curb inlets
- H. Grooved bridge slab
- I. Removed CTB along IH 35
- J. Shot prime on flex base

II. Work Scheduled for this week

- A. Work on curb inlets
- B. Place hot mix
- C. Clean and paint concrete structures
- D. Form and pour rip rap various locations.
- E. Complete work on illumination various locations.

III. Lane closures: none scheduled at this time

IV. Look ahead: Work to mill on NBFR and place final hot mix surface will be done week after next.

Contact Clayton Weber, Construction Project Manager, PBS&J at (512)801-5930 for any questions.
(ckweber@pbsj.com)