



## **WEEKLY PROJECT UPDATE**

January 12, 2018

### **Inner Loop at Wilco Way**

(Maple Street to Southwestern Blvd.)

### **Inner Loop at Central Maintenance Facility**

(Rockride Lane to north of Belmont Drive)

**Prime Contractor: Chasco Constructors**

**Anticipated Completion: Summer 2018**

#### **Progress this Week:**

- Chasco Constructors:
  - Started excavation on the west side of Inner Loop south of the Central Maintenance Facility entrance.
  - Wheeler placed asphalt for pavement repairs and sub-surface course along the east side of Inner Loop, between Rockride and Belmont.

#### **Two Week Schedule:**

- Chasco Constructors:
  - Install pavement markings for the traffic switch to new pavement.
  - Switch traffic and start Phase 2 construction.
  - Continue with sidewalk culvert installation.
  - Start work on the west side of Culvert 2.
  - Start driveway/parking lot work for the Central Maintenance Facility.

#### **Lane Closures:**

- No lane closures scheduled at this time

#### **General Notes:**

- Watch for construction equipment entering and exiting the work zone along Inner Loop.

Contact Clayton Weber, Construction Manager, HNTB, at (512) 539-9342 or [cweber@hntb.com](mailto:cweber@hntb.com) with any questions.